

No. 100 Carol Ann

Street

Owner Premium Homes Inc.

S. R. 710407

Date

Work Done

6-15-71

Service pipe laid by M. Cunningham

Buffalo box in st. over 1" IK made onto 3/4" corp.,
56'6" out from house, 9'2" S of N line of house, 31'3"
N of S line of house, 32'10" SE of tel. box #7.

58'0" 44" C.T. By DEPT.

100

49'-9 1/2"

31'-3"

9'-2"

39'-10"

TEL. BOX # 7

8" MAIN

1" IR

3" CORP.

CAROL ANN STREET.