

No. 115 Carol Ann

Street

Owner Premium Homes Inc.

S. R. 710410

Date
6-12-71

Work Done *Set nips, left on.*
Service pipe laid by M. Cunningham

Buffalo box in st. over 1" IK made onto 3/4" corp.,
43'6" out from house, 3'10" S of N line of house, 35'10"
N of S line of house, 48'2" S of S line of #123.

44'0" $\frac{3}{4}$ " C.T. BY DEPT.

123

115

43'-6"

48'-2"

3'-10"

35'-10"

1" I.K.

$\frac{3}{4}$ " CORP.

8" MAIN

CAROL ANN STREET.