

No. 203 Carol Ann

Street Lot #49

Owner Frank C. Gotta

S. R. 700046A

Date

Work Done

5-21-70

Service pipe laid by Cunningham, to treebelt.

12-14-70

Extended into bldg.-Willis

4-30-79

Repaired leak at C-C 29'4" from IK - J.E.S.

Buffalo box in st. over 1" IK made onto 3/4" corp.,
47'3" out from house, 29'0" E of W line of house, 23'5"
W of E line of house, 48'3" W of W line of house #.,
(Lot #47)

203

30' 0" 3/4" C.T. BY DEED
26' 6" " " " "

LOT
47

195

47' 3"

29' 0"

1" TX
3/4" CORP
23' 5"

48' 3"

8" MAIN

CAROL ST