

No. 45 Carol Ann

Street

Owner Premium Homes Inc.

S. R. 710399

Date

6-11-71

Work Done

Set up, left on.

Service pipe laid by -M. Cunningham

Buffalo box in st. over 1" IK made onto 3/4" corp.,
73'7" out from house, 12'0" S of N line of house, 28'10"
N of S line of house, 88'2" SW of hydt.

74'0" $\frac{3}{4}$ " C.T. By DEPT.

45

88'-2"

12'-0"

73'-7"

28'-10"

1" I.R.
2" CORP.

8" MAIN

CAROL ANN STREET.