

No. 63 Carol Ann

Street

Owner Premium Homes Inc.

S. R. 710402

Date
6-10-71

Work Done

Service pipe laid by-M. Cunningham *Left on, set up*

Buffalo box in st. over 1" IK made onto 3/4" corp.,
Tapped on top., 43'3" out from house, , 1'8" S of N line
of house, 38'3" N of S line of house, 46'7" S of S line
of #73.

46'0" $\frac{3}{4}$ " C.T. By DEPT.

73

63

43'-3"

46'-7" 1'-8" 38'-3"

1" I.K.
 $\frac{3}{4}$ " CORP.

8" MAIN

CAROL ANN STREET.