

No. 76 Carol Ann

Street

Owner Premium Homes Inc.

S. R. 710403

Date

Work Done *Set mip, left on.*

6-15-71

Service pipe laid by -M. Cunningham

8-18-71

Replaced corp. a/c sandblasted - J. E. Shaughnessy

Buffalo box in st. over 1" IK made onto 3/4" corp.,
56'0" out from house, 1'2" S of N Line of house, 39'3"
N of S line of house, 36'7" S of S line of #84.

57'0" $\frac{3}{4}$ " C.T. By DEPT.

76

84

56'0"

39'3"

1'2"

36'7"

1" I.K.
3" CORP.

8" MAIN

CAROL ANN STREET.