

No. 97 Carol Ann

Street

Owner Premium Homes Inc.

S.R. 710406

Date

Work Done

6-11-71
9-7-71

Service pipe laid by M. Cunningham
Replaced corp. broken by grader for Premium Homes
contractor - Kennedy

Buffalo box in st. over 1" IK made onto 3/4" corp.,
Tapped on top., 43'5" out from house, 10'10" S of N
line of house, 29'9" N of S line of house, 55'2" S of
S line of #107.

45'0" $\frac{3}{4}$ " C.T. By DEPT.

107

97

43'-5"

43'-5"

10'-10"

29'-9"

1" IK

$\frac{3}{4}$ " CORP.

8" MAIN

CAROL ANN STREET.