



EAST LONGMEADOW DEPARTMENT OF PUBLIC WORKS

Job: 604 North Main St (Water)

Sheet No: _____ of _____

Calculated By: Pope Date 9-25-19

Scale: _____

North main st

Catch basin
ID# 83

Curb stop

Sewer
MH # 2242

Sidewalk

3/4" x 1" compression coupling

38'

15'

3/4" x 1" coupling - 3/4" from street enlarged to 1" going toward building, 2' from curb box 4' deep

604 North main st

Note: existing curb stop is 3/4" placed curb stop

Braeburn

