

STA. 22+00 TO STA. 46+00

..COMPILED DATA.. SHEET 2 OF 3

SIN 44+80 INSTALL

-12"x18"x 1" TEE (M.J.+M.T.)
-12"x18"x 2" BOXES
-18" GATE & DOOR
-18" NIP
-18" -45° BEND (N.T)
-18" NIP
-18" -45° REDUCER (N.T.M.T.)
-6" NIP
-18"-45° BEND (M.T.)
-18" TEANS. COUP.

CLOSE & REMOVE GATE BOXES
CUT OFF ON WEST & EAST
SIDE OF GATES, ALSO
CAP & DLOCK EACH END
AFTER GATES

DETAIL STA. 39+80

1 - 12" NIP
1 - 12" X 6" FEEDER (M.S. K.M.T.)
1 - 6" NIP
1 - 6" GATE / BOX (M.T. x M.T.)
1 - 6" X 6" X 6" TEE (M.J. X M.J. X M.J.)
2 - 6" TRANS. COUP.

STA 39+80 INSTBL
1-12"x12"x12" TEE (M.J.X.M.J.)
1-12" CATS, BOX
1-12" NIP
1-12" BEND (M.J.)
1-12" NIP
1-12"x6" REDUCER (M.J.X.M.J.)

57A 34+75 HYDRANT
 1-12"x12"x6" TEE (M.J. x M.J.)
 1-6" GATE & BOX
 1-6" NIP
 1- HYDRANT ASSEMBLY

STA 39+00 HYDRANT
- 12" x 12" x 6" TEE (M.J.M.J. x M.J.)
- 6" GATE & BOX
- 6" NIP
- 1" HYDRANT ASSEMBLY

NOTE: MINIMUM COVER OVER MAIN IS TO BE 5 FT.

TIE IN ALL SERVICES & CUT OFF 6" A.C.

STA 31+10 INSTALL HYDRANT
1-12 "X12" x 6 "TEE (M.J.I x M.J.)
1-6" GATE & BOX
1-6" NIP
1- HYDRANT ASSEMBLY

1-12 "12" x 8 "TEE (M.J.M.M.J. x M.J.)
2-12 "12" x 8 "BOXES
1-8 "12" x 8 "BOX
1-8 "12" x 8 "BEND (M.J.)
1-8 "12" x 8 "REDUCER (M.J.M.J.)

STA 26+80 HYDRANT -
12" x 12" x 6" TEE (M.J. x M.J. x M.J.)
- 6" GATE & BOX
- 6" NIP
- HYDRANT ASSEMBLY

NOTE: NEW WATER MAIN TO BE LAID 5' OFF OF PROPERTY LINE