

..COMPILED DATA.. SHEET 2 OF 3

Philip W. Schindler
San Diego 4/22/09

CLOSE & REMOVE GATE BOXES
CUT OFF ON WEST & EAST
SIDE OF GATES, AL50
CAP & BLOCK EACH END
AFTER GATES

1-12"x18"x3" TEE (M.J.X.M.J.X M.J.)
 2-12" GATE & BOXES
 1-8" GATE & BOX
 8" NIP
 1-8" .45" BAND (M.J.)
 8" NIP
 2" REDUCER (M.J.K.M.J.)
 2" NIP
 1-2" .45" BAND (M.J.)
 1-6" TEANS. COUP.

1 - 6 " X 6 " X 6 " TEE (M.J. X M.J. X M.J.)
2 - 6 " TRANS. COUP.
1 - 6 " GATE / BOX (M.J. X M.J.)
1 - 6 " NIP
1 - 12 " X 6 " REDUCER (M.J. X M.J.)
1 - 12 " X 6 " NIP
1 - 12 " X 6 " REDUCER (M.J. X M.J.)

STA 39+80 INSTALL
1-12"x12"x12" TEE (M.J.xM.J.xM.J.)
1-12" GATE & BOX

STA. 38+95 GATE

STA 39+00 HYDRANT
- 12" x 12" x 6" TEE (M.J.X.M.J.X M.J.)
- 6" GATE & BOX
- 6" NIP
- 1- HYDRANT ASSEMBLY

97A 34+75 HYDRANT
1-12"x12"x6" TEE (M.J.x M.J.x M.J.)
1-6" GATE & BOX
1-6" NIP
1- HYDRANT ASSEMBLY

NOTE: MINIMUM COVER OVER MAIN IS TO BE 5 FT.

TIE IN ALL SERVICES & CUT OFF 6" A.C.

STA 31+10 INSTALL HYDRANT
1-12"x12"x6" TEE (M.J.X M.J.X M.J.)
1-6" GATE & BOX
1-6" NIP
1- HYDRANT ASSEMBLY

STA 30+50 INSTALL
1/2"x12"x8" TEE (M.J.X M.J. X M.J.)

STA 26+80 HYDRANT
- 12" x 6" TEE (M.J. x M.J. x M.J.)
- 6" GATE & BOX
- 6" NIP
- 1" HYDRANT ASSEMBLY

NOTE: NEW WATER MAIN TO BE LAID 5' OFF OF PROPERTY LINE